BRUHAT BENGALURU MAHANAGARA PALIKE

FIRST AND FINAL BILL

MEASUREMENT SHEET

Name of work: Improvements to Roads and Drains at Gangamma Gudi and Surrounding areas in Ward No. 13 (Doddabommasandra).

Estimated Cost : Rs. 25.00 Lakhs

Head of Account : P3726 Zonal Public Works - POW Works

Job Code: 013-23-000009

Name of Agency: Sri. Suresh. U, No. 12, 4th Cross, Sunrise Colony, Cholanayakanahalli, RT nagar, Bengaluru - 560032.

Work order No: BBMP/EE/BTP/WO/132/2022-23 D: 02-03-2023.

	Measurements Recarded on :	23-05-2023							
Sl No	Description of work	Mesurement				Qty.	Unit	Rate	Amount
		No.	L	B	D				
1	Earth work Excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.								
	Qty as per Premeasurement vide E-Bill Page No. 01 to 02is =					**290.00**	Cum	164.70	**47763.00**
2	Providing and laying in position Plain Cement Concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.								
	Qty as per Premeasurement vide E-Bill Page No. 03 is =					**43.50**	Cum	4918.13	**213939.00**
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately)								
	Qty as per Premeasurement vide E-Bill Page No. 04 to 05 is =					**91.35**	Cum	5548.90	**506892.00**
4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.								
	Qty as per Premeasurement Recorded vide E-Bill Page No. 06 is =					**5.48**	Tonne	81616.54	**447259.00**
5	Providing and Fixing pre cast Covering Slab made out of CC 1:2:4 with **100 mm** thick and Finishing cutting, including form work,curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, copmplete.								

Sl No	Description of work	Mesurement No.	L	B	D	Qty.	Unit	Rate	Amount
	Covering Slab								
	Gangamma Gudi Church Back Side Main Road E/S	1	1.20	0.90		1.08			
		1	12.60	0.90		11.34			
		1	12.00	0.90		10.80			
	From 2nd Cross to Gaurage								
		1	7.20	0.90		6.48			
		1	8.40	0.90		7.56			
		1	3.60	0.90		3.24			
	2nd Cross Gangamma Gudi N/S								
		1	7.20	0.90		6.48			
	2nd Cross Gangamma Gudi S/S								
		1	15.00	0.90		13.50			
		1	3.00	0.90		2.70			
		1	13.00	0.90		11.70			
	2nd B Cross Gangamma Gudi E/S								
		1	1.80	0.90		1.62			
		1	5.40	0.90		4.86			
		1	6.00	0.90		5.40			
		1	7.80	0.90		7.02			
	2nd B Cross Gangamma Gudi W/S								
		1	3.60	0.90		3.24			
		1	3.60	0.90		3.24			
		1	7.80	0.90		7.02			
	Hanuman Layout								
	2nd Cross N/S	1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	15.00	0.90		13.50			
		1	9.30	0.90		8.37			
	Deduct BS Slabs	-1	3.00	0.90		-2.70			
		-1	2.40	0.90		-2.16			
	2nd Cross S/S								
		1	7.80	0.90		7.02			
		1	4.80	1.20		5.76			
		1	4.20	1.20		5.04			
		1	7.20	1.20		8.64			
		1	7.80	1.20		9.36			
		1	15.00	1.20		18.00			
		1	2.00	1.20		2.40			
		Total Qty =				**261.51**			
		Qty Ltd to Tender Qty =				**261.00**	Sqm	1667.96	**435338.00**
6	Loading and Unloading of Stone Boulder / Stone aggregates / Sand / Kankar / Moorum. (Tipper 14 m3)								
	Item No- (1)					290.00			
	Total					**290.00**	Cum	65.53	**19004.00**

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Sl No	Description of work	Mesurement				Qty.	Unit	Rate	Amount
		No.	L	B	D				
7	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 T.km								
	Qty frm Item No-06		290.00	1.28		371.20			
	Total					**371.20**	T.Km	92.81	**34451.00**
								Grand Total	**1704646.00**
								GST Charges (18% of Executed cost)	**306836.00**
								Total Amount	**2011482.00**

Assistant Engineer
Ward No. 13, Doddabommasandra

Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97